

Construction Update



Lake County
Division of Transportation
600 West Winchester Road
Libertyville, Illinois 60048



Project Location:



Project:

Quentin Rd, Reconstruction and Widening

Limits:

South of Long Grove Rd (Rue Royale/Field Pkwy)
to North of US Rte 12 (Boschome Dr)

Project Description:

Existing Quentin Rd pavement will be removed one half at a time and rebuilt/widened to provide two lanes in each direction. New traffic signals will be installed at US12 at Long Grove Rd and at White Pine Rd, with additional turn lanes added. Other features of the project include a bikepath along the east side of Quentin Rd from Boschome Dr to White Pine Rd, and landscaped medians.

Project Status: Active

Project % complete: 40%

Current Information:

The Quentin Rd and Long Grove Rd intersection was reopened on time recently at the new, lower grade and turn lanes were restored. Contractor is nearly complete with the first stage south of US12 and hopes to have north of US12 ready for the full project traffic switch by about the end of August.

From there reconstruction work will begin on the west side of Quentin Rd with traffic on new pavement on the east side. Upon completion of the west side work, some median work will be necessary before putting down the final surface, markings and landscaping then punchlist. Completion is still expected for November 2013.

Construction Information Contact:

Chris Hoffman, V3 Consulting
Resident Engineer
847.996.2043

Additional Contact(s):

Glenn Petko, LCDOT
Engineer of Construction
847.377.7400

Al Giertych, LCDOT
Assistant County Engineer
847.377.7400

Lake County Traffic Information:
lakecountypassage.com

Date: 8/5/13