

ID	Task Name	Duration	Start	Finish	Jun 23, '13							Jun 30, '13							Jul 7, '13													
					T	F	S	S	M	T	W	T	T	F	S	S	M	T	W	T	T	F	S	S	M	T	W	T	F	S		
1	<b>South Side of 2nd Street</b>	<b>9 days</b>	<b>Fri 6/21/13</b>	<b>Wed 7/3/13</b>	[Gantt bar for South Side of 2nd Street]																											
2	Remove Tree Skirts	1 day	Fri 6/21/13	Fri 6/21/13	[Gantt bar for Remove Tree Skirts]																											
3	Sawcutting	1 day	Fri 6/21/13	Fri 6/21/13	[Gantt bar for Sawcutting]																											
4	Removals and Grading of Walk/Ramps	3 days	Mon 6/24/13	Wed 6/26/13	[Gantt bar for Removals and Grading of Walk/Ramps]																											
5	Remove Trees/Grind Stumps	1 day	Wed 6/26/13	Wed 6/26/13	[Gantt bar for Remove Trees/Grind Stumps]																											
6	Reset Tree Wells, Install New Treewells	2 days	Thu 6/27/13	Fri 6/28/13	[Gantt bar for Reset Tree Wells, Install New Treewells]																											
7	Form and Pour Walk/Ramps	2 days	Thu 6/27/13	Fri 6/28/13	[Gantt bar for Form and Pour Walk/Ramps]																											
8	Remove and Reinstall Brick Walk	3 days	Mon 7/1/13	Wed 7/3/13	[Gantt bar for Remove and Reinstall Brick Walk]																											
9	<b>North Side</b>	<b>12 days</b>	<b>Mon 7/8/13</b>	<b>Thu 7/25/13</b>	[Gantt bar for North Side]																											
10	Remove Tree Skirts	1 day	Mon 7/8/13	Mon 7/8/13	[Gantt bar for Remove Tree Skirts]																											
11	Sawcutting	1 day	Mon 7/8/13	Mon 7/8/13	[Gantt bar for Sawcutting]																											
12	Removals and Grading of Walk/Ramps	3 days	Mon 7/8/13	Wed 7/10/13	[Gantt bar for Removals and Grading of Walk/Ramps]																											
13	Remove Trees/Grind Stumps	1 day	Wed 7/10/13	Wed 7/10/13	[Gantt bar for Remove Trees/Grind Stumps]																											
14	Reset Tree Wells, Install New Treewells	2 days	Thu 7/11/13	Fri 7/12/13	[Gantt bar for Reset Tree Wells, Install New Treewells]																											
15	Form and Pour Walk/Ramps	2 days	Thu 7/11/13	Fri 7/12/13	[Gantt bar for Form and Pour Walk/Ramps]																											
16	Remove and Reinstall Brick Walk	4 days	Mon 7/22/13	Thu 7/25/13	[Gantt bar for Remove and Reinstall Brick Walk]																											
17	Replace Site Amenities	2 days	Fri 7/26/13	Mon 7/29/13	[Gantt bar for Replace Site Amenities]																											
18	Plant New Trees	4 days	Fri 7/26/13	Wed 7/31/13	[Gantt bar for Plant New Trees]																											
19	Install Tree Well Grates/Skirts	4 days	Wed 7/31/13	Mon 8/5/13	[Gantt bar for Install Tree Well Grates/Skirts]																											

Project: 2nd Street Root Damage  
Date: Mon 6/10/13

Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			

