Construction Update



1,913 - 2013 * LAKE * COUNTY COUNTY OF THE PARTY OF THE

Project Location:



Construction Information Contact:

Chris Hoffman, V3 Consulting Resident Engineer 847.996.2043

Additional Contact(s):

Glenn Petko, LCDOT Engineer of Construction 847.377.7400

Al Giertych, LCDOT Assistant County Engineer 847.377.7400

Lake County Traffic Information: lakecountypassage.com

Date: 6/28/13

Proiect:

Quentin Rd, Reconstruction and Widening

Limits:

South of Long Grove Rd (Rue Royale/Field Pkwy) to North of US Rte 12 (Boschome Dr)

Project Description:

Existing Quentin Rd pavement will be removed one half at a time and rebuilt/widened to provide two lanes in each direction. New traffic signals will be installed at US12 at Long Grove Rd and at White Pine Rd, with additional turn lanes added. Other features of the project include a bikepath along the east side of Quentin Rd from Boschome Dr to White Pine Rd, and landscaped medians.

Project Status: Active

Project % complete: 25%

Current Information:

As construction continues on the east half of Quentin Rd, it will be necessary to close Long Grove Rd east of Quentin for a two week period. This will be from Monday, July 15 through July 28 following a short posted detour route on Quentin Rd to US12/Rand Rd. Local traffic will be able to access all shopping entrances or Westpark Place from US12, just not from Quentin. Turn lanes will not be available at the intersection of Long Grove Rd and Quentin Rd for the duration as well.

During this time the middle of the Long Grove Rd/ Quentin Rd intersection will be rebuilt and lowered over a foot.

The rest of the project is progressing on schedule with the detention pond now fully landscaped. Storm sewer and aggregate base is in south of US12 and progressing north in July, while curb and pavement are scheduled to be placed on the east side beginning in July from the south moving north.

We expect to have the first half of pavement in place by the middle of the summer ready for traffic while the west half is built late summer into fall. Completion is still expected for November 2013.